Providing New Borewells and CC Roads, Drains Developments in Rachenahalli and Other Adjusted Layouts.

EMB

Second and Part Bill

Pre-Measurement Sheet

Scanned by CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:-Providing new borewlls and CC roads, drains developments in Rachenahalli and other adjusted layout

PRE-MEASUREMENT SHEET

Second and Part BILL

Chainage From	Chainage To	Description of Item	Unit	No	Lengt (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity
Item No. 01		Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications and as per the directions of the Engineer in charge								
Measurements Taken On :										
		Quantity Measured in 1st RA Bill								461.62
		Present Bill Measurements								
		For New Drain								
		Ranganilaya Opp Road								
		RHS (South Side)								
		Near Ranganilaya								
0	5.2		Cum	1	5.20	0.80	0.80	0.80	0.70	2.91
5.2	7.3	B S Slab	Cum	1	2.10	0.80	0.80	0.80	0.70	1.18
7.3	15.2		Cum	1	7.90	0.80	0.80	0.80	0.70	4.42
		Mestripalya Cross Road-2								
		LHS (West Side)								
		From South To North								
0	14.2		Cum	1	14.20	0.85	0.85	0.85	0.90	10.86
14.2	18.8	4.6m New Culvert								
18.8	41.4		Cum	1	22.60	0.85	0.85	0.85	0.90	17.29
		For Culvert								
		Mestripalya Cross Road-2								
			Cum	1	4.60	1.40	1.40	1.40	0.70	4.51
		Bharathi Cement Road								
			Cum	1	8.60	1.40	1.40	1.40	0.95	11.44

RUDRAPRASAD CONSULTANTS BANGALORE

Contactor PMC Assistant Engineer Assistant Executive Engineer

Scanned by CamScanner

PRE-MEASUREMENT SHEET

Second and Part BILL

Chainage From	Chainage To	Description of Item	Unit	No	Lengt (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity
		Rachenahalli Main Road								
			Cum	1	10.00	1.40	1.40	1.40	0.90	12.60
		Cross Road								
			Cum	1	9.00	1.40	1.40	1.40	0.95	11.97
		11th Main Road								
			Cum	1	6.20	1.40	1.40	1.40	0.95	8.25
		R.K minerals Opp Road								
			Cum	1	4.10	1.40	1.40	1.40	0.95	5.45
		Lakshmi Narasimha Swamy House opp Road								
			Cum	1	5.40	1.40	1.40	1.40	0.95	7.18
		Govt School Road								
			Cum	1	3.40	1.40	1.40	1.40	0.95	4.52
								Total Executed Quantity		564.20
								Qty Carried to Summary		564.20

6/1/24

RUDRAPRASAD CONSULTANTS BANGALORE

actor PMC Assistant Engineer Assistant Executive Engineer

Scanned by CamScanner

PRE-MEASUREMENT SHEET

Second and Part BILL

Chainage From	Chainage To	Description of Item	Unit	No	Lengt (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity
Item no.02		Providing and laying in position plain cement concrete of Mix 1:3:6 with OPC @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @ 0.465cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM curing complete as per specifications. and as per the directions of the Engineer in charge								
Measurements Taken On :										
		Quantity Measured in 1st RA Bill								**59.66**
		Present Bill Measurements								
		Ranganilaya Opp Road								
		RHS (South Side)								
		Near Ranganilaya								
0	5.2		Cum	1	5.20	0.80	0.80	0.80	0.15	0.62
5.2	7.3	B S Slab	Cum	1	2.10	0.80	0.80	0.80	0.15	0.25
7.3	15.2		Cum	1	7.90	0.80	0.80	0.80	0.15	0.95
		Mestripalya Cross Road-2								
		LHS (West Side)								
		From South To North								
0	14.2		Cum	1	14.20	0.85	0.85	0.85	0.15	1.81
14.2	18.8	4.6m New Culvert	Cum	1	0.00					
18.8	41.4		Cum	1	22.60	0.85	0.85	0.85	0.15	2.88
		For Culvert								
		Mestripalya Cross Road-2								
			Cum	1	4.60	1.40	1.40	1.40	0.15	0.97
		Bharathi Cement Road								
			Cum	1	8.60	1.40	1.40	1.40	0.15	1.81
		Rachenahalli Main Road								
			Cum	1	10.00	1.40	1.40	1.40	0.15	2.10

EPC 8/1/2021

RUDRAPRASAD CONSULTANTS BANGALORE

ontactor PMC Assistant Engineer Assistant Executive Engineer

Scanned by CamScanner

PRE-MEASUREMENT SHEET

Second and Part BILL

Chainage		Description of Item	Unit	No	Lengt	Breadth			Depth	Quantity
From	To				(m)	B1	B2	Avg B	(m)	
		Cross Road								
			Cum	1	9.00	1.40	1.40	1.40	0.15	1.89
		11th Main Road								
			Cum	1	6.20	1.40	1.40	1.40	0.15	1.30
		R.K minerals Opp Road								
			Cum	1	4.10	1.40	1.40	1.40	0.15	0.86
		Lakshmi Narasimha Swamy House opp Road								
			Cum	1	5.40	1.40	1.40	1.40	0.15	1.13
		Govt School Road								
			Cum	1	3.40	1.40	1.40	1.40	0.15	0.71
									Total Executed Quantity	76.95
									Qty Carried to Summary	76.95

RUDRAPRASAD CONSULTANTS BANGALORE

ntactor PMC Assistant Engineer Assistant Executive Engineer

Scanned by CamScanner

PRE-MEASUREMENT SHEET										
Second and Part BILL										
Chainage		Description of Item	Unit	No	Lengt	Breadth			Depth	Quantity
From	To				(m)	B1	B2	Avg B	(m)	
Item no.04		Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications. and as per the directions of the Engineer in charge								
Measurements Taken On :										
		Quantity Measured in 1st RA Bill								**5.84**
		Present Bill Measurements								
		For Drain	Tonne	From Calculation Sheet						0.72
		For Culvert	Tonne	From Calculation Sheet						2.37
				Total Executed Quantity						8.93
				Qty Carried to Summary						**8.93**

RUDRAPRASAD CONSULTANTS BANGALORE

Scanned by CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:-Providing new borewlls and CC roads, drains developments in Rachenahalli and other adjusted ayout

PRE MEASUREMENT SHEET

Second and Part BILL

STEEL CALCULATION

Sl NO	Description	Nos	BAR DIA mm	No. Bars	Total No. bars	Length m	Total Length m	Weight kg/m	Total weight Kg's
Item no.4	Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications. and as per the directions of the Engineer in charge								
	Measurements Taken On;								
	For RCC Drain								
	Ranganilaya Opp Road								
	RHS (South Side)								
	Near Ranganilaya								
	Main Bars (#10@140 c/c)	1	10	110	110	1.70	186.27	0.61654	114.84
	Distribution(11-#8)	1	8	11	11	15.20	167.20	0.39458	65.97
	Mestripalya Cross Road-2								
	LHS (West Side)								
	From South To North								
	Main Bars (#10@140 c/c)	1	10	264	264	2.15	567.29	0.61654	349.76
	Distribution(11-#8)	1	8	13	13	36.80	478.40	0.39458	188.77
								QTY IN KG'S	**719.34**
								QTY IN TONNE	**0.72**
	For RCC Culvert								
	Mestripalya Cross Road-2								
	12# @150 c/c main bars	1	12	31	31	4.20	128.80	0.89	114.35
	10# @200 c/c Distrubution bars	1	10	22	22	4.60	101.20	0.62	62.39
	Bharathi Cement Road								
	12# @150 c/c main bars	1	12	57	57	5.20	298.13	0.89	264.69
	10# @200 c/c Distrubution bars	1	10	27	27	8.60	232.20	0.62	143.16
	Rachenahalli Main Road								
	12# @150 c/c main bars	1	12	67	67	5.00	333.33	0.89	295.94
	10# @200 c/c Distrubution bars	1	10	26	26	10.00	260.00	0.62	160.30

RUDRAPRASAD CONSULTANTS BANGALORE

ttor PMC Assistant Engineer Assistant Executive Engineer

Scanned by CamScanner

	Cross Road								
	12# @150 c/c main bars	1	12	60	60	5.20	312.00	0.89	277.00
	10# @200 c/c Distrubution bars	1	10	27	27	9.00	243.00	0.62	149.82
	11th Main Road								
	12# @150 c/c main bars	1	12	41	41	5.20	214.93	0.89	190.82
	10# @200 c/c Distrubution bars	1	10	27	27	6.20	167.40	0.62	103.21
	R.K minerals Opp Road								
	12# @150 c/c main bars	1	12	27	27	5.20	142.13	0.89	126.19
	10# @200 c/c Distrubution bars	1	10	27	27	4.10	110.70	0.62	68.25
	Lakshmi Narasimha Swamy House opp Road								
	12# @150 c/c main bars	1	12	36	36	5.20	187.20	0.89	166.20
	10# @200 c/c Distrubution bars	1	10	27	27	5.40	145.80	0.62	89.89
	Govt School Road								
	12# @150 c/c main bars	1	12	23	23	5.20	117.87	0.89	104.64
	10# @200 c/c Distrubution bars	1	10	27	27	3.40	91.80	0.62	56.60
								QTY IN KG'S	**2373.45**
								QTY IN TONNE	**2.37**
								TOTAL QTY IN KG'S	**3092.79**
								TOTAL QTY IN TONNE	**3.09**

RUDRAPRASAD CONSULTANTS BANGALORE

Assistant Engineer

Assistant Executive Engineer

itactor PMC

Scanned by CamScanner

PRE-MEASUREMENT SHEET

Second and Part BILL

Chainage From	Chainage To	Description of Item	Unit	No	Lengt (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity
Item no.07		Dismantling of cement concrete pavement by mechanical means using pneumatic tools, breaking to pieces not exceeding 0.02 cum in volume and stock piling at designated locations and disposal of dismantled materials stacking serviceable and unserviceable materials seperately complete as per specifications. and as per the directions of the Engineer in charge								
Measurements Taken On :										
		Present Bill Measurements								
		Rachenahalli								
		Balaji Medical to general Store Road								
		From Balaji Medical To Aralikatte End								
0	15		Cum	1	15.00	8.40	9.30	8.85	0.20	26.55
15	31.1		Cum	1	16.10	9.30	12.90	11.10	0.20	35.74
31.1	43.3		Cum	1	12.20	12.90	9.25	11.08	0.20	27.02
		R.K minerals Opp Road								
		From RK minerals to Lakshmi Narasimha Swami House								
0	13.7		Cum	1	13.70	6.80	6.50	6.65	0.20	18.22
13.7	34		Cum	1	20.30	6.50	5.70	6.10	0.20	24.77
34	45		Cum	1	11.00	5.70	3.55	4.63	0.20	10.18
45	63.3		Cum	1	18.30	3.55	3.60	3.58	0.20	13.08
63.3	64.6	Culvert Break	Cum	1	1.30	0.00	0.00	0.00	0.20	0.00
64.6	81.5		Cum	1	16.90	3.60	4.80	4.20	0.20	14.20
		Aralikatte Left Side Portion								
0	12.1		Cum	1	12.10	3.20	1.20	2.20	0.20	5.32
		Ganesha Temple Opposite Road								
		From RK Minerals Road To Madivala Road								
0	15		Cum	1	15.00	3.30	3.10	3.20	0.20	9.60
15	22.5		Cum	1	7.50	3.10	2.97	3.04	0.20	4.55

RUDRAPRASAD CONSULTANTS BANGALORE

PMC

Assistant Engineer

Assistant Executive Engineer

Intactor

Scanned by CamScanner

PRE-MEASUREMENT SHEET

Second and Part BILL

Chainage From	Chainage To	Description of Item	Unit	No	Lengt (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity
		Madivala Road								
		From Ganesha Temple road to Dead End								
0	18.1		Cum	1	18.10	5.80	3.70	4.75	0.20	17.20
18.1	25.6		Cum	1	7.50	3.70	1.70	2.70	0.20	4.05
		Ganesha Temple Front Portion								
0	12.7		Cum	1	12.70	12.20	12.10	12.15	0.20	30.86
		Lakshmi Narasimha Swamy House opp Road								
		From Lakshmi narasimha Swami House to Ranganilaya House								
0	5		Cum	1	5.00	3.80	2.90	3.35	0.20	3.35
5	9.5		Cum	1	4.50	2.90	5.60	4.25	0.20	3.83
9.5	10.8	Culvert Break	Cum	1	1.30	0.00	0.00	0.00	0.20	0.00
10.8	25		Cum	1	14.20	3.20	3.20	3.20	0.20	9.09
25	32.7		Cum	1	7.70	3.20	3.50	3.35	0.20	5.16
		Ranganilaya Opp Road								
		From Ranganilaya to Honnadevi Nilaya								
0	15		Cum	1	15.00	5.60	3.00	4.30	0.20	12.90
15	30		Cum	1	15.00	3.00	3.60	3.30	0.20	9.90
30	45		Cum	1	15.00	3.60	3.50	3.45	0.20	10.35
45	58.2		Cum	1	13.20	3.50	4.20	3.75	0.20	9.90
		Anganawadi Kendra Opp Road								
		From Anganawadi Kendra to main Road								
0	15		Cum	1	15.00	4.10	3.15	3.63	0.20	10.88
15	30		Cum	1	15.00	3.15	3.40	3.28	0.20	9.83
30	42.7		Cum	1	12.70	3.40	3.30	3.35	0.20	8.51

RUDRAPRASAD CONSULTANTS BANGALORE

PMC

Assistant Engineer

Assistant Executive Engineer

Scanned by CamScanner

PRE-MEASUREMENT SHEET

Second and Part BILL

Chainage From	Chainage To	Description of Item	Unit	No	Lengt (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity
		Govt School Road								
		From Lakshminarasimha Nilaya Opp Road to Sri Kids School								
0	15		Cum	1	15.00	3.30	3.95	3.63	0.20	10.88
15	30		Cum	1	15.00	3.95	4.50	4.23	0.20	12.68
30	45		Cum	1	15.00	4.50	4.70	4.60	0.20	13.80
45	60		Cum	1	15.00	4.70	3.90	4.30	0.20	12.90
60	75		Cum	1	15.00	3.90	3.80	3.85	0.20	11.55
75	90		Cum	1	15.00	3.80	3.80	3.80	0.20	11.40
90	105		Cum	1	15.00	3.80	4.00	3.90	0.20	11.70
105	112.7		Cum	1	7.70	4.00	4.10	4.05	0.20	6.24
		Ambabavani temple Road								
		From Sri Kids School to Main Road								
0	15		Cum	1	15.00	6.20	4.10	5.15	0.20	15.45
15	30		Cum	1	15.00	4.10	3.80	3.95	0.20	11.85
30	39.5		Cum	1	9.50	3.80	5.40	4.60	0.20	8.74
		Total Executed Quantity								**462.20**
		Qty Carried to Summary								**462.20**

RUDRAPRASAD CONSULTANTS BANGALORE

ntactor PMC Assistant Engineer Assistant Executive Engineer

Scanned by CamScanner

PRE-MEASUREMENT SHEET
Second and Part BILL

Chainage From	Chainage To	Description of Item	Unit	No	Lengt (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity
Item no.08		Excavation for roadwork in all types of soil by mechanical means including cutting and loading to tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transportation with a lead of 1.00 km and complete as per specifications and as per the directions of the Engineer in								
Measurements Taken On :										
		Present Bill Measurements								
		Rachenahalli								
		Balaji Medical to general Store Road								
		From Balaji Medical To Aralikatte End								
0	15		Cum	1	15.00	8.40	9.30	8.85	0.15	19.91
15	31.1		Cum	1	16.10	9.30	12.90	11.10	0.15	26.81
31.1	43.3		Cum	1	12.20	12.90	9.25	11.08	0.15	20.27
		R.K minerals Opp Road								
		From RK minerals to Lakshmi Narasimha Swami House								
0	13.7		Cum	1	13.70	6.80	6.50	6.65	0.15	13.67
13.7	34		Cum	1	20.30	6.50	5.70	6.10	0.15	18.57
34	45		Cum	1	11.00	5.70	3.55	4.63	0.15	7.63
45	63.3		Cum	1	18.30	3.55	3.60	3.58	0.15	9.81
63.3	64.6	Culvert Break	Cum	1	1.30	0.00	0.00	0.00	0.00	0.00
64.6	81.5		Cum	1	16.90	3.60	4.80	4.20	0.15	10.65
		Aralikatte Left Side Portion								
0	12.1		Cum	1	12.10	3.20	1.20	2.20	0.15	3.99
		Ganesha Temple Opposite Road								
		From RK Minerals Road To Madivala Road								
0	15		Cum	1	15.00	3.30	3.10	3.20	0.15	7.20
15	22.5		Cum	1	7.50	3.10	2.97	3.04	0.15	3.41
		Madivala Road								

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer

15/01/2021

Assistant Executive Engineer

Intactor

Scanned by CamScanner

PRE-MEASUREMENT SHEET
Second and Part BILL

Chainage From	Chainage To	Description of Item	Unit	No	Lengt (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity
		From Ganesha Temple road to Dead End								
0	18.1		Cum	1	18.10	5.80	3.70	4.75	0.15	12.90
18.1	25.6		Cum	1	7.50	3.70	1.70	2.70	0.15	3.04
		Ganesha Temple Front Portion								
0	12.7		Cum	1	12.70	12.20	12.10	12.15	0.15	23.15
		Lakshmi Narasimha Swamy House opp Road								
		From Lakshmi narasimha Swami House to Ranganilaya House								
0	5		Cum	1	5.00	3.80	2.90	3.35	0.15	2.51
5	9.5		Cum	1	4.50	2.90	5.60	4.25	0.15	2.87
9.5	10.8	Culvert Break	Cum	1	1.30	0.00	0.00	0.00	0.15	0.00
10.8	25		Cum	1	14.20	3.20	3.20	3.20	0.15	6.82
25	32.7		Cum	1	7.70	3.20	3.50	3.35	0.15	3.87
		Ranganilaya Opp Road								
		From Ranganilaya to Honnadevi Nilaya								
0	15		Cum	1	15.00	5.60	3.00	4.30	0.15	9.68
15	30		Cum	1	15.00	3.00	3.60	3.30	0.15	7.43
30	45		Cum	1	15.00	3.60	3.30	3.45	0.15	7.76
45	58.2		Cum	1	13.20	3.30	4.20	3.75	0.15	7.43
		Anganavadi Kendra Opp Road								
		From Anganawadi Kendra to main Road								
0	15		Cum	1	15.00	4.10	3.15	3.63	0.15	8.16
15	30		Cum	1	15.00	3.15	3.40	3.28	0.15	7.37
30	42.7		Cum	1	12.70	3.40	3.30	3.35	0.15	6.38
		Govt School Road								

RUDRAPRASAD CONSULTANTS BANGALORE

ntactor PMC Assistant Engineer Assistant Executive Engineer

15/01/2024

Scanned by CamScanner

PRE-MEASUREMENT SHEET

Second and Part BILL

Chainage From	Chainage To	Description of Item	Unit	No	Lengt (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity
		From Lakshminarasimha Nilaya Opp Road to Sri Kids School								
0	15		Cum	1	15.00	3.30	3.95	3.63	0.15	8.16
15	30		Cum	1	15.00	3.95	4.50	4.23	0.15	9.51
30	45		Cum	1	15.00	4.50	4.70	4.60	0.15	10.35
45	60		Cum	1	15.00	4.70	3.90	4.30	0.15	9.68
60	75		Cum	1	15.00	3.90	3.80	3.85	0.15	8.66
75	90		Cum	1	15.00	3.80	3.80	3.80	0.15	8.55
90	105		Cum	1	15.00	3.80	4.00	3.90	0.15	8.78
105	112.7		Cum	1	7.70	4.00	4.10	4.05	0.15	4.68
		Ambabavani temple Road								
		From Sri Kids School to Main Road								
0	15		Cum	1	15.00	6.20	4.10	5.15	0.15	11.59
15	30		Cum	1	15.00	4.10	3.80	3.95	0.15	8.89
30	39.5		Cum	1	9.50	3.80	5.40	4.60	0.15	6.56
		Road Strengthening For UGD Cut portion								
		Balaji Medical to general Store Road								
		From Balaji Medical To Aralikatte End								
0	15		Cum	1	15.00	1.00	1.00	1.00	0.60	9.00
15	31.1		Cum	1	16.10	1.00	1.00	1.00	0.60	9.66
31.1	43.3		Cum	1	12.20	1.00	1.00	1.00	0.60	7.32
		R.K minerals Opp Road								
		From RK minerals to Lakshmi Narasimha Swami House								
0	13.7		Cum	1	13.70	1.00	1.00	1.00	0.60	8.22
13.7	34		Cum	1	20.30	1.00	1.00	1.00	0.60	12.18
34	45		Cum	1	11.00	1.00	1.00	1.00	0.60	6.60
45	63.3		Cum	1	18.30	1.00	1.00	1.00	0.60	10.98

RUDRAPRASAD CONSULTANTS BANGALORE

Contactor PMC Assistant Engineer Assistant Executive Engineer

Scanned by CamScanner

PRE-MEASUREMENT SHEET

Second and Part BILL

Chainage From	Chainage To	Description of Item	Unit	No	Lengt (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity
63.3	64.6	Culvert Break	Cum	1	1.30	0.00	0.00	0.00	0.60	0.00
64.6	81.5		Cum	1	16.90	1.00	1.00	1.00	0.60	10.14
		Ganesha Temple Opposite Road								
		From RK Minerals Road To Madivala Road								
0	15		Cum	1	15.00	1.00	1.00	1.00	0.60	9.00
15	22.5		Cum	1	7.50	1.00	1.00	1.00	0.60	4.50
		Ganesha Temple Front Portion								
0	12.7		Cum	1	12.70	1.00	1.00	1.00	0.60	7.62
		Lakshmi Narasimha Swamy House opp Road								
		From Lakshmi narasimha Swami House to Ranganilaya House								
0	5		Cum	1	5.00	1.00	1.00	1.00	0.60	3.00
5	9.5		Cum	1	4.50	1.00	1.00	1.00	0.60	2.70
9.5	10.8	Culvert Break	Cum	1	1.30	0.00	0.00	0.00	0.60	0.00
10.8	25		Cum	1	14.20	1.00	1.00	1.00	0.60	8.52
25	32.7		Cum	1	7.70	1.00	1.00	1.00	0.60	4.62
		Ranganilaya Opp Road								
		From Ranganilaya to Honnadevi Nilaya								
0	15		Cum	1	15.00	1.00	1.00	1.00	0.60	9.00
15	30		Cum	1	15.00	1.00	1.00	1.00	0.60	9.00
30	45		Cum	1	15.00	1.00	1.00	1.00	0.60	9.00
45	58.2		Cum	1	13.20	1.00	1.00	1.00	0.60	7.92

C/RE 15/01/24

RUDRAPRASAD CONSULTANTS BANGALORE

Intactor PMC Assistant Engineer Assistant Executive Engineer 15/11/24

Scanned by CamScanner

PRE-MEASUREMENT SHEET

Second and Part BILL

Chainage From	Chainage To	Description of Item	Unit	No	Lengt (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity
		Anganavadi Kendra Opp Road								
		From Anganawadi Kendra to main Road								
0	15		Cum	1	15.00	1.00	1.00	1.00	0.60	9.00
15	30		Cum	1	15.00	1.00	1.00	1.00	0.60	9.00
30	42.7		Cum	1	12.70	1.00	1.00	1.00	0.60	7.62
		Govt School Road								
		From Lakshminarasimha Nilaya Opp Road to Sri Kids School								
0	15		Cum	1	15.00	1.00	1.00	1.00	0.60	9.00
15	30		Cum	1	15.00	1.00	1.00	1.00	0.60	9.00
30	45		Cum	1	15.00	1.00	1.00	1.00	0.60	9.00
45	60		Cum	1	15.00	1.00	1.00	1.00	0.60	9.00
60	75		Cum	1	15.00	1.00	1.00	1.00	0.60	9.00
75	90		Cum	1	15.00	1.00	1.00	1.00	0.60	9.00
90	105		Cum	1	15.00	1.00	1.00	1.00	0.60	9.00
105	112.7		Cum	1	7.70	1.00	1.00	1.00	0.60	4.62
		Ambabavani temple Road								
		From Sri Kids School to Main Road								
0	15		Cum	1	15.00	1.00	1.00	1.00	0.60	9.00
15	30		Cum	1	15.00	1.00	1.00	1.00	0.60	9.00
30	39.5		Cum	1	9.50	1.00	1.00	1.00	0.60	5.70
		Road Strengthening For water line Cut portion								
		Balaji Medical to general Store Road								
		From Balaji Medical To Aralikatte End								
0	15		Cum	1	15.00	1.00	1.00	1.00	0.60	9.00
15	31.1		Cum	1	16.10	1.00	1.00	1.00	0.60	9.66
31.1	43.3		Cum	1	12.20	1.00	1.00	1.00	0.60	7.32

C & FC
15/01/2024

RUDRAPRASAD CONSULTANTS BANGALORE
PMC

Assistant Engineer
Assistant Executive Engineer

Scanned by CamScanner

PRE-MEASUREMENT SHEET

Second and Part BILL

Chainage From	Chainage To	Description of Item	Unit	No	Lengt (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity
		R.K minerals Opp Road								
		From RK minerals to Lakshmi Narasimha Swami House								
0	13.7		Cum	1	13.70	1.00	1.00	1.00	0.60	8.22
13.7	34		Cum	1	20.30	1.00	1.00	1.00	0.60	12.18
34	45		Cum	1	11.00	1.00	1.00	1.00	0.60	6.60
45	63.3		Cum	1	18.30	1.00	1.00	1.00	0.60	10.98
63.3	64.6	Culvert Break	Cum	1	1.30	0.00	0.00	0.00	0.60	0.00
64.6	81.5		Cum	1	16.90	1.00	1.00	1.00	0.60	10.14
		Ganesha Temple Opposite Road								
		From RK Minerals Road To Madivala Road								
0	15		Cum	1	15.00	1.00	1.00	1.00	0.60	9.00
15	22.5		Cum	1	7.50	1.00	1.00	1.00	0.60	4.50
		Ganesha Temple Front Portion								
0	12.7		Cum	1	12.70	1.00	1.00	1.00	0.60	7.62
		Lakshmi Narasimha Swamy House opp Road								
		From Lakshmi narasimha Swami House to Ranganilaya House								
0	5		Cum	1	5.00	1.00	1.00	1.00	0.60	3.00
5	9.5		Cum	1	4.50	1.00	1.00	1.00	0.60	2.70
9.5	10.8	Culvert Break	Cum	1	1.30	0.00	0.00	0.00	0.60	0.00
10.8	25		Cum	1	14.20	1.00	1.00	1.00	0.60	8.52
25	32.7		Cum	1	7.70	1.00	1.00	1.00	0.60	4.62
		Ranganilaya Opp Road								
		From Ranganilaya to Honnadevi Nilaya								
0	15		Cum	1	15.00	1.00	1.00	1.00	0.60	9.00
15	30		Cum	1	15.00	1.00	1.00	1.00	0.60	9.00

CBFC 15/01/2024

RUDRAPRASAD CONSULTANTS BANGALORE

ntactor PMC Assistant Engineer 15/01/2024 Assistant Executive Engineer

Scanned by CamScanner

PRE-MEASUREMENT SHEET
Second and Part BILL

Chainage From	Chainage To	Description of Item	Unit	No	Lengt (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity
30	45		Cum	1	15.00	1.00	1.00	1.00	0.60	9.00
45	58.2		Cum	1	13.20	1.00	1.00	1.00	0.60	7.92
		Anganavadi Kendra Opp Road								
		From Anganawadi Kendra to main Road								
0	15		Cum	1	15.00	1.00	1.00	1.00	0.60	9.00
15	30		Cum	1	15.00	1.00	1.00	1.00	0.60	9.00
30	42.7		Cum	1	12.70	1.00	1.00	1.00	0.60	7.62
		Govt School Road								
		From Lakshminarasimha Nilaya Opp Road to Sri Kids School								
0	15		Cum	1	15.00	1.00	1.00	1.00	0.60	9.00
15	30		Cum	1	15.00	1.00	1.00	1.00	0.60	9.00
30	45		Cum	1	15.00	1.00	1.00	1.00	0.60	9.00
45	60		Cum	1	15.00	1.00	1.00	1.00	0.60	9.00
60	75		Cum	1	15.00	1.00	1.00	1.00	0.60	9.00
75	90		Cum	1	15.00	1.00	1.00	1.00	0.60	9.00
90	105		Cum	1	15.00	1.00	1.00	1.00	0.60	9.00
105	112.7		Cum	1	7.70	1.00	1.00	1.00	0.60	4.62
		Ambabavani temple Road								
		From Sri Kids School to Main Road								
0	15		Cum	1	15.00	1.00	1.00	1.00	0.60	9.00
15	30		Cum	1	15.00	1.00	1.00	1.00	0.60	9.00
30	39.5		Cum	1	9.50	1.00	1.00	1.00	0.60	5.70
								Total Executed Quantity		**878.49**
								Qty Carried to Summary		**878.49**

15/01/2024

RUDRAPRASAD CONSULTANTS BANGALORE

Contactor PMC

Assistant Engineer

Assistant Executive Engineer

Scanned by CamScanner

PRE-MEASUREMENT SHEET

Second and Part BILL

Chainage From	Chainage To	Description of Item	Unit	No	Lengt (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity
Item no.09		Stone dust / Grit 4.75 mm to 0.075 mm For Road Strengthening For UGD Cut portion and as per the directions of the Engineer in charge								
Measurements Taken On :										
		Present Bill Measurements								
		Rachenhalli								
		Road Strengthening For UGD Cut portion								
		Balaji Medical to general Store Road								
		From Balaji Medical To Aralikatte End								
0	15		Cum	1	15.00	1.00	1.00	1.00	0.30	4.50
15	31.1		Cum	1	16.10	1.00	1.00	1.00	0.30	4.83
31.1	43.3		Cum	1	12.20	1.00	1.00	1.00	0.30	3.66
		R.K minerals Opp Road								
		From RK minerals to Lakshmi Narasimha Swami House								
0	13.7		Cum	1	13.70	1.00	1.00	1.00	0.30	4.11
13.7	34		Cum	1	20.30	1.00	1.00	1.00	0.30	6.09
34	45		Cum	1	11.00	1.00	1.00	1.00	0.30	3.30
45	63.3		Cum	1	18.30	1.00	1.00	1.00	0.30	5.49
63.3	64.6	Culvert Break	Cum	1	1.30	0.00	0.00	0.00	0.00	0.00
64.6	81.5		Cum	1	16.90	1.00	1.00	1.00	0.30	5.07
		Ganesha Temple Opposite Road								
		From RK Minerals Road To Madivala Road								
0	15		Cum	1	15.00	1.00	1.00	1.00	0.30	4.50
15	22.5		Cum	1	7.50	1.00	1.00	1.00	0.30	2.25

C/F C

2025.26

18/1/25

RUDRAPRASAD CONSULTANTS BANGALORE

Contactor PMC Assistant Engineer Assistant Executive Engineer

Scanned by CamScanner

PRE-MEASUREMENT SHEET

Second and Part BILL

Chainage From	Chainage To	Description of Item	Unit	No	Lengt (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity
		Ganesha Temple Front Portion								
0	12.7		Cum	1	12.70	1.00	1.00	1.00	0.30	3.81
		Lakshmi Narasimha Swamy House opp Road								
		From Lakshmi narasimha Swami House to Ranganilaya House								
0	5		Cum	1	5.00	1.00	1.00	1.00	0.30	1.50
5	9.5		Cum	1	4.50	1.00	1.00	1.00	0.30	1.35
9.5	10.8	Culvert Break	Cum	1	1.30	0.00	0.00	0.00	0.00	0.00
10.8	25		Cum	1	14.20	1.00	1.00	1.00	0.30	4.26
25	32.7		Cum	1	7.70	1.00	1.00	1.00	0.30	2.31
		Ranganilaya Opp Road								
		From Ranganilaya to Honnadevi Nilaya								
0	15		Cum	1	15.00	1.00	1.00	1.00	0.30	4.50
15	30		Cum	1	15.00	1.00	1.00	1.00	0.30	4.50
30	45		Cum	1	15.00	1.00	1.00	1.00	0.30	4.50
45	58.2		Cum	1	13.20	1.00	1.00	1.00	0.30	3.96
		Anganavadi Kendra Opp Road								
		From Anganawadi Kendra to main Road								
0	15		Cum	1	15.00	1.00	1.00	1.00	0.30	4.50
15	30		Cum	1	15.00	1.00	1.00	1.00	0.30	4.50
30	42.7		Cum	1	12.70	1.00	1.00	1.00	0.30	3.81
		Govt School Road								
		From Lakshminarasimha Nilaya Opp Road to Sri Kids School								
0	15		Cum	1	15.00	1.00	1.00	1.00	0.30	4.50
15	30		Cum	1	15.00	1.00	1.00	1.00	0.30	4.50
30	45		Cum	1	15.00	1.00	1.00	1.00	0.30	4.50
45	60		Cum	1	15.00	1.00	1.00	1.00	0.30	4.50

RUDRAPRASAD CONSULTANTS BANGALORE

PMC

Assistant Engineer

Assistant Executive Engineer

ontactor

Scanned by CamScanner

PRE-MEASUREMENT SHEET

Second and Part BILL

Chainage From	Chainage To	Description of Item	Unit	No	Lengt (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity
60	75		Cum	1	15.00	1.00	1.00	1.00	0.30	4.50
75	90		Cum	1	15.00	1.00	1.00	1.00	0.30	4.50
90	105		Cum	1	15.00	1.00	1.00	1.00	0.30	4.50
105	112.7		Cum	1	7.70	1.00	1.00	1.00	0.30	2.31
		Ambabavani temple Road								
		From Sri Kids School to Main Road								
0	15		Cum	1	15.00	1.00	1.00	1.00	0.30	4.50
15	30		Cum	1	15.00	1.00	1.00	1.00	0.30	4.50
30	39.5		Cum	1	9.50	1.00	1.00	1.00	0.30	2.85
		Road Strengthening For water line Cut portion								
		Balaji Medical to general Store Road								
		From Balaji Medical To Aralikatte End								
0	15		Cum	1	15.00	1.00	1.00	1.00	0.30	4.50
15	31.1		Cum	1	16.10	1.00	1.00	1.00	0.30	4.83
31.1	43.3		Cum	1	12.20	1.00	1.00	1.00	0.30	3.66
		R.K minerals Opp Road								
		From RK minerals to Lakshmi Narasimha Swami House								
0	13.7		Cum	1	13.70	1.00	1.00	1.00	0.30	4.11
13.7	34		Cum	1	20.30	1.00	1.00	1.00	0.30	6.09
34	45		Cum	1	11.00	1.00	1.00	1.00	0.30	3.30
45	63.3		Cum	1	18.30	1.00	1.00	1.00	0.30	5.49
63.3	64.6	Culvert Break	Cum	1	1.30	0.00	0.00	0.00	0.00	0.00
64.6	81.5		Cum	1	16.90	1.00	1.00	1.00	0.30	5.07
		Ganesha Temple Opposite Road								
		From RK Minerals Road To Madivala Road								
0	15		Cum	1	15.00	1.00	1.00	1.00	0.30	4.50
15	22.5		Cum	1	7.50	1.00	1.00	1.00	0.30	2.25

RUDRAPRASAD CONSULTANTS BANGALORE

Contactor

PMC

Assistant Engineer

Assistant Executive Engineer

18/01/24

Scanned by CamScanner

PRE-MEASUREMENT SHEET

Second and Part BILL

Chainage From	Chainage To	Description of Item	Unit	No	Lengt (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity
		Ganesha Temple Front Portion								
0	12.7		Cum	1	12.70	1.00	1.00	1.00	0.30	3.81
		Lakshmi Narasimha Swamy House opp Road								
		From Lakshmi narasimha Swami House to Ranganilaya House								
0	5		Cum	1	5.00	1.00	1.00	1.00	0.30	1.50
5	9.5		Cum	1	4.50	1.00	1.00	1.00	0.30	1.35
9.5	10.8	Culvert Break	Cum	1	1.30	0.00	0.00	0.00	0.00	0.00
10.8	25		Cum	1	14.20	1.00	1.00	1.00	0.30	4.26
25	32.7		Cum	1	7.70	1.00	1.00	1.00	0.30	2.31
		Ranganilaya Opp Road								
		From Ranganilaya to Honnadevi Nilaya								
0	15		Cum	1	15.00	1.00	1.00	1.00	0.30	4.50
15	30		Cum	1	15.00	1.00	1.00	1.00	0.30	4.50
30	45		Cum	1	15.00	1.00	1.00	1.00	0.30	4.50
45	58.2		Cum	1	13.20	1.00	1.00	1.00	0.30	3.96
		Anganavadi Kendra Opp Road								
		From Anganawadi Kendra to main Road								
0	15		Cum	1	15.00	1.00	1.00	1.00	0.30	4.50
15	30		Cum	1	15.00	1.00	1.00	1.00	0.30	4.50
30	42.7		Cum	1	12.70	1.00	1.00	1.00	0.30	3.81

C & FC

RUDRAPRASAD CONSULTANTS BANGALORE

ntactor

PMC

Assistant Engineer

Assistant Executive Engineer

Scanned by CamScanner

PRE-MEASUREMENT SHEET

Second and Part BILL

Chainage From	Chainage To	Description of Item	Unit	No	Lengt (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity
		Govt School Road								
		From Lakshminarasimha Nilaya Opp Road to Sri Kids School								
0	15		Cum	1	15.00	1.00	1.00	1.00	0.30	4.50
15	30		Cum	1	15.00	1.00	1.00	1.00	0.30	4.50
30	45		Cum	1	15.00	1.00	1.00	1.00	0.30	4.50
45	60		Cum	1	15.00	1.00	1.00	1.00	0.30	4.50
60	75		Cum	1	15.00	1.00	1.00	1.00	0.30	4.50
75	90		Cum	1	15.00	1.00	1.00	1.00	0.30	4.50
90	105		Cum	1	15.00	1.00	1.00	1.00	0.30	4.50
105	112.7		Cum	1	7.70	1.00	1.00	1.00	0.30	2.31
		Ambabavani temple Road								
		From Sri Kids School to Main Road								
0	15		Cum	1	15.00	1.00	1.00	1.00	0.30	4.50
15	30		Cum	1	15.00	1.00	1.00	1.00	0.30	4.50
30	39.5		Cum	1	9.50	1.00	1.00	1.00	0.30	2.85
									Total Executed Quantity	**265.92**
									Qty Carried to Summary	**265.92**

RUDRAPRASAD CONSULTANTS BANGALORE

Contactor PMC Assistant Engineer Assistant Executive Engineer

Scanned by CamScanner

PRE-MEASUREMENT SHEET

Second and Part BILL

Chainage From	Chainage To	Description of Item	Unit	No	Lengt (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity
Item no.10		Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications and as per the directions of the Engineer in charge								
Measurements Taken On :										
		Present Bill Measurements								
		Rachenhalli								
		Road Strengthening For UGD Cut portion								
		Balaji Medical to general Store Road								
		From Balaji Medical To Aralikatte End								
0	15		Cum	1	15.00	1.00	1.00	1.00	0.30	4.50
15	31.1		Cum	1	16.10	1.00	1.00	1.00	0.30	4.83
31.1	43.3		Cum	1	12.20	1.00	1.00	1.00	0.30	3.66
		R.K minerals Opp Road								
		From RK minerals to Lakshmi Narasimha Swami House								
0	13.7		Cum	1	13.70	1.00	1.00	1.00	0.30	4.11
13.7	34		Cum	1	20.30	1.00	1.00	1.00	0.30	6.09
34	45		Cum	1	11.00	1.00	1.00	1.00	0.30	3.30
45	63.3		Cum	1	18.30	1.00	1.00	1.00	0.30	5.49
63.3	64.6	Culvert Break	Cum	1	1.30			0.00	0.00	0.00
64.6	81.5		Cum	1	16.90	1.00	1.00	1.00	0.30	5.07

RUDRAPRASAD CONSULTANTS BANGALORE

Contactor PMC Assistant Engineer Assistant Executive Engineer

Scanned by CamScanner

PRE-MEASUREMENT SHEET

Second and Part BILL

Chainage From	Chainage To	Description of Item	Unit	No	Lengt (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity
		Ganesha Temple Opposite Road								
		From RK Minerals Road To Madivala Road								
0	15		Cum	1	15.00	1.00	1.00	1.00	0.30	4.50
15	22.5		Cum	1	7.50	1.00	1.00	1.00	0.30	2.25
		Ganesha Temple Front Portion								
0	12.7		Cum	1	12.70	1.00	1.00	1.00	0.30	3.81
		Lakshmi Narasimha Swamy House opp Road								
		From Lakshmi narasimha Swami House to Ranganilaya House								
0	5		Cum	1	5.00	1.00	1.00	1.00	0.30	1.50
5	9.5		Cum	1	4.50	1.00	1.00	1.00	0.30	1.35
9.5	10.8	Culvert Break	Cum	1	1.30			0.00	0.00	0.00
10.8	25		Cum	1	14.20	1.00	1.00	1.00	0.30	4.26
25	32.7		Cum	1	7.70	1.00	1.00	1.00	0.30	2.31
		Ranganilaya Opp Road								
		From Ranganilaya to Honnadevi Nilaya								
0	15		Cum	1	15.00	1.00	1.00	1.00	0.30	4.50
15	30		Cum	1	15.00	1.00	1.00	1.00	0.30	4.50
30	45		Cum	1	15.00	1.00	1.00	1.00	0.30	4.50
45	58.2		Cum	1	13.20	1.00	1.00	1.00	0.30	3.96
		Anganavadi Kendra Opp Road								
		From Anganawadi Kendra to main Road								
0	15		Cum	1	15.00	1.00	1.00	1.00	0.30	4.50
15	30		Cum	1	15.00	1.00	1.00	1.00	0.30	4.50
30	42.7		Cum	1	12.70	1.00	1.00	1.00	0.30	3.81

RUDRAPRASAD CONSULTANTS BANGALORE

Contactor

PMC

Assistant Engineer

Assistant Executive Engineer

Scanned by CamScanner

PRE-MEASUREMENT SHEET

Second and Part BILL

Chainage From	Chainage To	Description of Item	Unit	No	Lengt (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity
		Govt School Road								
		From Lakshminarasimha Nilaya Opp Road to Sri Kids School								
0	15		Cum	1	15.00	1.00	1.00	1.00	0.30	4.50
15	30		Cum	1	15.00	1.00	1.00	1.00	0.30	4.50
30	45		Cum	1	15.00	1.00	1.00	1.00	0.30	4.50
45	60		Cum	1	15.00	1.00	1.00	1.00	0.30	4.50
60	75		Cum	1	15.00	1.00	1.00	1.00	0.30	4.50
75	90		Cum	1	15.00	1.00	1.00	1.00	0.30	4.50
90	105		Cum	1	15.00	1.00	1.00	1.00	0.30	4.50
105	112.7		Cum	1	7.70	1.00	1.00	1.00	0.30	2.31
		Ambabavani temple Road								
		From Sri Kids School to Main Road								
0	15		Cum	1	15.00	1.00	1.00	1.00	0.30	4.50
15	30		Cum	1	15.00	1.00	1.00	1.00	0.30	4.50
30	39.5		Cum	1	9.50	1.00	1.00	1.00	0.30	2.85
		Road Strengthening For water line Cut portion								
		Balaji Medical to general Store Road								
		From Balaji Medical To Aralikatte End								
0	15		Cum	1	15.00	1.00	1.00	1.00	0.30	4.50
15	31.1		Cum	1	16.10	1.00	1.00	1.00	0.30	4.83
31.1	43.3		Cum	1	12.20	1.00	1.00	1.00	0.30	3.66
		R.K minerals Opp Road								
		From RK minerals to Lakshmi Narasimha Swami House								
0	13.7		Cum	1	13.70	1.00	1.00	1.00	0.30	4.11
13.7	34		Cum	1	20.30	1.00	1.00	1.00	0.30	6.09
34	45		Cum	1	11.00	1.00	1.00	1.00	0.30	3.30

RUDRAPRASAD CONSULTANTS BANGALORE

Contactor PMC Assistant Engineer Assistant Executive Engineer

Scanned by CamScanner

PRE-MEASUREMENT SHEET

Second and Part BILL

Chainage From	Chainage To	Description of Item	Unit	No	Lengt (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity
		Anganavadi Kendra Opp Road								
		From Anganawadi Kendra to main Road								
0	15		Cum	1	15.00	1.00	1.00	1.00	0.30	4.50
15	30		Cum	1	15.00	1.00	1.00	1.00	0.30	4.50
30	42.7		Cum	1	12.70	1.00	1.00	1.00	0.30	3.81
		Govt School Road								
		From Lakshminarasimha Nilaya Opp Road to Sri Kids School								
0	15		Cum	1	15.00	1.00	1.00	1.00	0.30	4.50
15	30		Cum	1	15.00	1.00	1.00	1.00	0.30	4.50
30	45		Cum	1	15.00	1.00	1.00	1.00	0.30	4.50
45	60		Cum	1	15.00	1.00	1.00	1.00	0.30	4.50
60	75		Cum	1	15.00	1.00	1.00	1.00	0.30	4.50
75	90		Cum	1	15.00	1.00	1.00	1.00	0.30	4.50
90	105		Cum	1	15.00	1.00	1.00	1.00	0.30	4.50
105	112.7		Cum	1	7.70	1.00	1.00	1.00	0.30	2.31
		Ambabavani temple Road								
		From Sri Kids School to Main Road								
0	15		Cum	1	15.00	1.00	1.00	1.00	0.30	4.50
15	30		Cum	1	15.00	1.00	1.00	1.00	0.30	4.50
30	39.5		Cum	1	9.50	1.00	1.00	1.00	0.30	2.85
									Total Executed Quantity	**265.92**
									Qty Carried to Summary	**265.92**

C/FC 17/1/24

RUDRAPRASAD CONSULTANTS BANGALORE

Contactor PMC Assistant Engineer Assistant Executive Engineer 17/1/24

Scanned by CamScanner

(In Ward No. 06)

PRE-MEASUREMENT SHEET

Second and Part BILL

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity
		Govt School Road								
		From Lakshminarasimha Nilaya Opp Road to Sri Kids School								
0	15		Sqm	1	15.00	3.30	3.95	3.63		54.38
15	30		Sqm	1	15.00	3.95	4.50	4.23		63.38
30	45		Sqm	1	15.00	4.50	4.70	4.60		69.00
45	60		Sqm	1	15.00	4.70	3.90	4.30		64.50
60	75		Sqm	1	15.00	3.90	3.80	3.85		57.75
75	90		Sqm	1	15.00	3.80	3.80	3.80		57.00
90	105		Sqm	1	15.00	3.80	4.00	3.90		58.50
105	112.7		Sqm	1	7.70	4.00	4.10	4.05		31.19
		Ambabavani temple Road								
		From Sri Kids School to Main Road								
0	15		Sqm	1	15.00	6.20	4.10	5.15		77.25
15	30		Sqm	1	15.00	4.10	3.80	3.95		59.25
30	39.5		Sqm	1	9.50	3.80	5.40	4.60		43.70
									Total Executed Quantity	**2310.99**
									Qty Carried to Summary	**2310.99**

RUDRAPRASAD CONSULTANTS BANGALORE

Contactor

PMC

Assistant Engineer

Assistant Executive Engineer

Scanned by CamScanner

(Ward No. 06)

PRE-MEASUREMENT SHEET

Second and Part BILL

Chainage From	Chainage To	Description of Item	Unit	No	Lengt (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity
		Govt School Road								
		From Lakshminarasimha Nilaya Opp Road to Sri Kids School								
0	15		Cum	1	15.00	3.30	3.95	3.63	0.15	8.16
15	30		Cum	1	15.00	3.95	4.50	4.23	0.15	9.51
30	45		Cum	1	15.00	4.50	4.70	4.60	0.15	10.35
45	60		Cum	1	15.00	4.70	3.90	4.30	0.15	9.68
60	75		Cum	1	15.00	3.90	3.80	3.85	0.15	8.66
75	90		Cum	1	15.00	3.80	3.80	3.80	0.15	8.55
90	105		Cum	1	15.00	3.80	4.00	3.90	0.15	8.78
105	112.7		Cum	1	7.70	4.00	4.10	4.05	0.15	4.68
		Ambabavani temple Road								
		From Sri Kids School to Main Road								
0	15		Cum	1	15.00	6.20	4.10	5.15	0.15	11.59
15	30		Cum	1	15.00	4.10	3.80	3.95	0.15	8.89
30	39.5		Cum	1	9.50	3.80	5.40	4.60	0.15	6.56
									Total Executed Quantity	346.65
									Qty Carried to Summary	346.65

cfpc 25/01/2024

RUDRAPRASAD CONSULTANTS BANGALORE

25/01/2024

Scanned by CamScanner